



CONSTRUCTION UPDATE

Monroe SD New High School

Monroe SD New High School

October Update: #1

Date: 11/06/2024

PROGRESS TO DATE:

- Rebar Tying, Forming and Concrete Pouring for Gym Retaining Walls
- Gym Underground Plumbing Rough in
- Interior Masonry Walls in Area B and C
- Forming and Pouring Area A Footing and Foundation
- Site Temporary Power Coordination and Install

GOALS NEXT 2 WEEKS:

- Continue Rebar Tying, Forming and Pouring Gym Retaining Walls
- Backfill Gym West Wall
- Interior Masonry Walls in Area B and C
- Mass Excavation and Grading at the Football and Athletic Fields

FUN FACTS:

Last week, we installed a 4K IR PTZ **Truelook** camera to enhance the safety protocols on site. This camera combines high-resolution imaging with advanced safety features including;

- High-resolution footage that provides clear records for safety audits, and compliance reporting.
- Offers 360° rotation, tilting, and powerful zoom functions, ensuring no area of the site is left unmonitored.
- Time-lapse videos that provide visual history of site development, useful for identifying long-term safety trends and areas for improvement



Truelook Camera



Area B and C Inwall Plumbing Rough-ins



Area B & C Underground Plumbing



Waterproofing – West Gym Retaining Wall



Rebar Tying at North Gym Retaining Wall